

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
2ND QUARTER, CY 2021**

Province, City or Municipality: Pulilan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development (pls list down specific projects)</b>								
Purchase of Lot for New Longos Brgy Hall	Brgy. Longos	1,000,000.00		December	0%	-		
Lot for Sports Center		10,188,750.00		December	78%	7,969,875.00		
Additional Lot for Engr. Virgilio Dionisio Memorial HS	Brgy. Poblacion	8,000,000.00		December	0%	-		
<b>Road Networks:</b>								
Construction of New Road	Brgy. Tinejero	800,000.00		December	0%	-		
Construction of Brgy Road	Brgy. Balatong A	800,000.00		December	0%	-		
Construction of Brgy Road	Brgy. Balatong B	800,000.00		December	0%	-		
Construction of Brgy Road (Rivera Road)	Brgy. Cutcot	800,000.00		December	0%	-		
Construction of Brgy Road (Kalye Onse)	Brgy. Dampol 1st	800,000.00		December	0%	-		
Construction of Brgy Road (Collantes St.)	Brgy. Dampol 2nd A	800,000.00		December	0%	-		
Construction of NIA Road at Acasia St.	Brgy. Penabatan	800,000.00		December	0%	-		
Concreting of Brgy Road at D. Santos St.	Brgy. Sta. Peregrina	800,000.00		December	0%	-		
Construction of Brgy Road (Daang Tramo)	Brgy. Sto. Cristo	800,000.00		December	0%	-		
Concreting of Brgy Road at Villa Leoncia	Brgy. Taal	800,000.00		December	0%	-		
Concreting of Brgy Road	Brgy. Tinejero	800,000.00		December	0%	-		
Asphalt Overlay	Brgy. Poblacion to Brgy. Paltao	3,000,000.00		December	0%	-		
Concreting of Brgy Road (new MWSO)	Brgy. Cutcot	2,600,000.00		December	0%	-		
Concreting of Brgy Road (MDDRM Road)	Brgy. Poblacion	800,000.00		December	0%	-		
Concreting of NIA Road	Brgy. Poblacion to Brgy. Paltao	2,871,154.40		December	0%	-		
Asphalt Overlay	Brgy. Inaon	1,000,000.00		December	0%	-		
<b>Water Supply System:</b>								
Embarkment of Sinipit	Brgy. Poblacion	800,000.00		December	0%	-		
Construction of Drainage Canal	Brgy. Dampol 2nd B	800,000.00		December	0%	-		
Construction of Hollowblocks	Brgy. Dulong Malabon	800,000.00		December	0%	-		
Construction of Drainage Canal	Brgy. Lumbac	800,000.00		December	0%	-		
Construction of Drainage Canal	Brgy. Paltao	800,000.00		December	0%	-		
Construction of Drainage Canal - Purok 1	Brgy. Tibag	600,000.00		December	0%	-		
Construction of Drainage Canal - Purok 2	Brgy. Tibag	800,000.00		December	0%	-		
Embarkment (Northwest)	Brgy. Poblacion	800,000.00		December	0%	-		
Buildings		1,000,000.00		December	0%	-		
Motor Vehicles		1,500,000.00		December	0%	-		
Other Property, Plant and Equipment		1,000,000.00		December	0%	-		
<b>Economic Development (pls list down specific projects)</b>								
					0%			
<b>Environmental Management (pls list down specific projects)</b>								
					0%			

47,959,904.40

7,969,875.00

  
PAULO DG. BERBENZANA  
Municipal Accountant

  
MARIA ROSARIO SCHOA-MONTEJO  
Local Chief Executive