


**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4TH QUARTER, CY 2021**


Province, City or Municipality: Pulilan


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)					0.00%			
Purchase of Lot for New Longos Brgy Hall	Brgy. Longos	1,000,000.00		December	100.00%	1,000,000.00		
Lot for Sports Center		10,188,750.00		December	78.22%	7,969,875.00		
Additional Lot for Engr. Virgilio Dionisio Memorial HS	Brgy. Poblacion	8,000,000.00		December	100.00%	8,000,000.00		
Road Networks:								
Construction of New Road	Brgy. Tinejero	800,000.00		December	0.00%	-		
Construction of Brgy Road	Brgy. Balatong A	800,000.00		December	0.00%	-		
Construction of Brgy Road	Brgy. Balatong B	800,000.00		December	0.00%	-		
Construction of Brgy Road (Rivera Road)	Brgy. Cutcot	800,000.00		December	0.00%	-		
Construction of Brgy Road (Kalye Onse)	Brgy. Dampol 1st	800,000.00		December	0.00%	-		
Construction of Brgy Road (Collantes St.)	Brgy. Dampol 2nd A	800,000.00		December	0.00%	-		
Construction of NIA Road at Acasia St.	Brgy. Penabatan	800,000.00		December	98.79%	790,331.64		
Concreting of Brgy Road at D. Santos St.	Brgy. Sta. Peregrina	800,000.00		December	0.00%	-		
Construction of Brgy Road (Daang Tramo)	Brgy. Sto. Cristo	800,000.00		December	0.00%	-		
Concreting of Brgy Road at Villa Leoncia	Brgy. Taal	800,000.00		December	99.12%	792,970.78		
Concreting of Brgy Road	Brgy. Tinejero	800,000.00		December	0.00%	-		
Asphalt Overlay	Brgy. Poblacion to Brgy. Paltao	3,000,000.00		December	99.71%	2,991,355.59		
Concreting of Brgy Road (new MWSO)	Brgy. Cutcot	2,600,000.00		December	0.00%	-		
Concreting of Brgy Road (MDDRM Road)	Brgy. Poblacion	800,000.00		December	98.78%	790,233.38		
Concreting of NIA Road	Brgy. Poblacion to Brgy. Paltao	2,871,154.40		December	0.00%	-		
Asphalt Overlay	Brgy. Inaon	1,000,000.00		December	99.36%	993,550.36		
Water Supply System:								
Embarkment of Sinipit	Brgy. Poblacion	800,000.00		December	99.61%	796,919.20		
Construction of Drainage Canal	Brgy. Dampol 2nd B	800,000.00		December	0.00%	-		
Construction of Hollowblocks	Brgy. Dulong Malabon	800,000.00		December	99.33%	794,620.40		
Construction of Drainage Canal	Brgy. Lumbac	800,000.00		December	0.00%	-		
Construction of Drainage Canal	Brgy. Paltao	800,000.00		December	99.16%	793,275.00		
Construction of Drainage Canal - Purok 1	Brgy. Tibag	600,000.00		December	0.00%	-		
Construction of Drainage Canal - Purok 2	Brgy. Tibag	800,000.00		December	99.18%	793,422.00		
Embarkment (Northwest)	Brgy. Tabon	800,000.00		December	0.00%	-		
Buildings		1,000,000.00		December	0.00%	-		
Motor Vehicles		1,500,000.00		December	99.50%	1,492,500.00		
Other Property, Plant and Equipment		1,000,000.00		December	99.04%	990,444.00		
Economic Development (pls list down specific projects)					0.00%			
Environmental Management (pls list down specific projects)					0.00%			

47,959,904.40

28,989,407.35


GILBERT C. GAPAC
 Acting Municipal Budget Officer


PAULO DG. BENZANA, CPA
 Municipal Accountant


MARIA ROSARIO OCHOA-MONTEJO
 Local Chief Executive