

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2017**

Municipality of Pulilan Bulacan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks / Balance
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
Environmental Management (pls list down specific projects)								
1.) Solid Waste Management Program		3,776,916.40	Mar-17	Dec-17	100%	3,776,916.40		Realigned
2.) Purchase of Shredder and Bio-Reactor		8,000,000.00		Dec-17	0%	-		8,000,000.00
3.) Construction of Railings and Barriers in Various Barangays	Various Barangays	1,000,000.00		Dec-17	0%	-		1,000,000.00
Economic Development (pls list down specific projects)								
1.) Purchase of One (1) Mini Dump Truck		1,500,000.00	May-17	Dec-17	100%	1,485,000.00		15,000.00
2.) Repair / Maintenance / Improvement of Market and Slaughterhouse	Market	1,750,000.00	May-17	Dec-17	0%	-		1,750,000.00
3.) Construction / Installation of CCTV @ various Barangays	Various Barangays	1,000,000.00		Dec-17	100%	990,000.00		10,000.00
4.) Asphalt Overlay at San Bernardo Street, Dampol 2nd B	Dampol 2nd B	800,000.00		Dec-17	0%	-		800,000.00
5.) Asphalt Overlay at P. Ochoa Street, Sto. Cristo	Sto. Cristo	800,000.00		Dec-17	0%	-		800,000.00
6.) Asphalt Overlay at M. del Rosario St., Longos	Longos	800,000.00		Dec-17	0%	-		800,000.00
7.) Asphalt Overlay at Tramo, Taal	Taal	800,000.00		Dec-17	0%	-		800,000.00
8.) Construction / Installation of Streetlights at Palayan Street, Cutcot	Cutcot	800,000.00		Dec-17	0%	-		800,000.00
9.) Asphalt Overlay at P. Navarro Street, Paltao	Paltao	800,000.00		Dec-17	0%	-		800,000.00
10.) Widening / Concreting of Talisay & Sampaloc Peñabatan	Peñabatan	800,000.00		Dec-17	0%	-		800,000.00
11.) Construction / Installation of Solarlights at Sta. Peregrina	Sta. Peregrina	800,000.00		Dec-17	0%	-		800,000.00

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

PAULO DG. BERBENZANA
Municipal Accountant

MARIA ROSARIO OCHOA-MONTEJO
Municipal Mayor

19,650,000.00

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2017**

Municipality of Pulilan Bulacan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks / Balance
					% of Completion	Total Cost Incurred to Date		
Economic Development (pls list down specific projects)								
12.) Construction / Installation of Streetlights at Laon and Olympia, Poblacion	Poblacion	800,000.00		Dec-17	0%	-		800,000.00
13.) Construction / Installation of Streetlights at Balatong A	Balatong A	800,000.00		Dec-17	0%	-		800,000.00
14.) Construction / Installation of Streetlights at Tabon	Tabon	800,000.00		Dec-17	0%	-		800,000.00
15.) Construction / Maintenance of Draingae Canal at Dampol 1st	Dampol 1st	800,000.00		Dec-17	0%	-		800,000.00
16.) Construction / Improvement of Multi-Purpose Building at Lumbac	Lumbac	800,000.00		Dec-17	0%	-		800,000.00
17.) Construction of Multi-Purpose Building at Dampol 2nd A	Dampol 2nd A	800,000.00		Dec-17	0%	-		800,000.00
18.) Construction / Improvement of Covered Court at Dulong Malabon	Dulong Malabon	800,000.00		Dec-17	0%	-		800,000.00
19.) Improvement / Rehabilitation of Basketball Court at Balatong B	Balatong B	800,000.00		Dec-17	0%	-		800,000.00
20.) Purchase of Lot for Barangay Hall at Inaon	Inaon	800,000.00		Dec-17	0%	-		800,000.00
21.) Concreting of Farm to Market Road at Sitio Gitna, Tinejero	Tinejero	300,000.00		Dec-17	0%	-		300,000.00
22.) Construction / Maintenance of Drainage Canl at Purok 1-3, Tibag	Tibag	800,000.00		Dec-17	0%	-		800,000.00
23.) Construction / Installation of Streetlights at Rebtrade to Sitio Ochoa, Tinejero	Tinejero	800,000.00		Dec-17	0%	-		800,000.00
24.) Purchase of lot for the relocation of victims of calamities at P. Reyes Street, Poblacion, Pulilan, Bulacan	Poblacion	3,000,000.00		Dec-17	100%	3,000,000.00		-
25.) Construction of Multi-Purpose Hall intended to Out-of-School Youth, Women, Senior Citizens, Minors, Displaced Families, and Differently-Disabled Persons and Victims of Calamities	Poblacion	1,865,479.00		Dec-17	0%			-
TOTAL		33,615,479.00						32,526,916.40

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

PAULO DG. BERBENZANA
Municipal Accountant

MARIA ROSARIO OCHOA-MONTEJO
Municipal Mayor

13,965,479.00