


**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1ST QUARTER, CY 2022**

Province, City or Municipality: Pulilan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
Economic Development (pls list down specific projects)								
Road Networks - Asphalt Overlay at Brgy. Tinejero	Brgy. Tinejero	4,500,000.00		December	0.00%	-		
Embankment/Riprapping of Irrigation Canal/Creek at Sinipit Brgy. Poblacion	Brgy. Poblacion	1,000,000.00	3/21/2022	December	0.00%	-		
Construction of Drainage Canal along Esguerra St. from Brgy. Tinejero to Brgy. Sta. Peregrina	Brgy. Tinejero/Brgy. Sta. Peregrina	28,913,446.40		December	0.00%	-		
Other Infrastructure Assets - Installation/Rehabilitation of Streetlights	Brgy. Dampol 2nd B /Brgy. Peñabatan	1,500,000.00		December	0.00%	-		
Buildings - Construction of Housing Unit at Brgy. Tabon	Brgy. Tabon	2,800,000.00		December	0.00%	-		
School Buildings - Construction and Rehabilitation of School Building at Engr. Virgilio V Dionisio Memorial High School Annex	Brgy. Poblacion	2,500,000.00		December	0.00%	-		
Other Structures - Construction of Warehouse at Government Center	Brgy. Peñabatan	5,000,000.00		December	0.00%	-		
Environmental Management (pls list down specific projects)								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


GILBERT C. GAPAC
Acting Budget Officer


PAULO DG. BERBENZANA, CPA
Local Accountant


MARIA ROSARIO O. MONTEJO
Local Chief Executive